

East Lake Woodlands Condo VII

Fire System Installation Update

Please be advised that we are back on schedule for the Fire System Installation.

BUILDING 4

Work will start the week of May 18th

On day one Cox will need unencumbered access to the first six units on the second floor nearest the fire alarm control panel.

(Units 116, 114, 112, 110, 108, 106)

Day two is the remaining two units on the second floor and the first four units on the first floor closest to the control panel.

(Units 104, 102, 115, 113, 111, 109)

Day three are the remaining units on first floor
(Units 107, 105, 103, 101)

Day 4 is cleanup and testing.

Someone must be home to give Cox Access.

East Lake Woodlands Condo VII

Fire System Installation Update

Please be advised that we are back on schedule for the Fire System Installation.

BUILDING 2

Work will start the week of May 25th

On day one Cox will need unencumbered access to the first six units on the second floor nearest the fire alarm control panel.

(Units 216, 214, 212, 210, 208, 206)

Day two is the remaining two units on the second floor and the first four units on the first floor closest to the control panel.

(Units 204, 202, 215, 213, 211, 209)

Day three are the remaining units on first floor
(Units 207, 205, 203, 201)

Day 4 is cleanup and testing.

Someone must be home to give Cox Access.